Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebija)

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebija)

XX. PRIVREMENA SITUACIJA Br. 027
XX. Interim payment certificate No. 027

Amount / Iznos: $

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
I	**CONSTRUCTION FEE / Troškovi izvođenja radova**	**1.127.925.700,00**	**97,00%**	**865.807.390,19**	**893.205.950,52**	**79,19%**	**27.398.560,33**
1	Architectural Works / Arhitektonski radovi	16.600.314,00	1,43%	8.862.692,34	9.074.844,50	54,67%	212.152,16
2	Substructure Works / Radovi na donjem stroju	209.735.688,00	18,04%	197.866.940,84	200.208.398,00	95,46%	2.341.457,16
3	Superstructure Works / Radovi na gornjem stroju	249.437.955,00	21,45%	180.538.439,55	187.048.745,01	74,99%	6.510.305,46
4	Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak	253.938.256,00	21,84%	226.183.017,60	231.387.597,69	91,12%	5.204.580,09
5	Access Road and Road detour / Pristupni putevi i devijacije	27.374.721,00	2,35%	14.692.034,97	16.430.893,55	60,02%	1.738.858,58
6	Drainage Works / Drenažni radovi	8.971.793,00	0,77%	2.404.082,29	3.246.559,15	36,19%	842.476,86
7	Overhead contact system / Kontaktna mreža	80.679.702,00	6,94%	55.140.522,06	58.344.214,51	72,32%	3.203.692,45
8	Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS	22.273.130,00	1,92%	14.456.275,35	14.456.275,35	64,90%	0,00
9	Power Supply / Napajanje	26.601.912,00	2,29%	14.839.013,42	17.434.584,97	65,54%	2.595.571,55
10	Signaling System / Signalno-sigurnosni sistemi	116.510.191,00	10,02%	80.683.520,90	83.479.352,15	71,65%	2.795.831,25

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
11	Telecommunication Syetem / Telekomunikacioni sistemi	71.650.868,00	6,16%	42.602.774,35	44.140.847,45	61,61%	1.538.073,10
12	Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije	5.809.444,00	0,50%	1.532.056,60	1.532.056,60	26,37%	0,00
13	Mechanical installations and works / Mašinske instalacije i radovi	2.610.409,00	0,22%	455.790,85	493.147,05	18,89%	37.356,20
14	Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema	1.371.233,00	0,12%	87.261,10	257.393,70	18,77%	170.132,60
15	Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine	34.360.084,00	2,95%	25.462.967,97	25.671.040,84	74,71%	208.072,87
II	**DESIGN FEE / TROŠKOVI PROJEKTOVANJA**	**34.884.300,00**	**3,00%**	**29.128.390,00**	**29.128.390,00**	**83,50%**	0,00
1	Design Fee (PGD) / Troškovi projektovanja (PGD)	17.442.150,00	1,50%	17.442.150,00	17.442.150,00	100,00%	0,00
2	Design Fee (PZI) / Troškovi projektovanja (PZI)	17.442.150,00	1,50%	11.686.240,00	11.686.240,00	67,00%	0,00
TOTAL/UKUPNO		**1.162.810.000,00**	**100,00%**	**894.935.780,19**	**922.334.340,52**	**79,32%**	**27.398.560,33**

Note:1.Additonal payments under Contract are not included in this Table of Price and shall be paid separately according to Contract.
2.The payment for each unit shall be paid duly completion of that unit.
3.Advance payment are not included in this Table of Price as defined in the Annex 1.

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 27.03.2024

Amount approved By Supervisor / Potpis odgovornog nadzornog organa: _____

Date/Datum : 27.03.2024

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
I	**Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Kisač railway station / Projekat arhitekture rekonstrukcije i sanacije fasade stanične zgrade sa spoljnim uređenjem u železničkoj stanici Kisač**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	69.591	69.591	0,60	41.754,60	0,70	48.713,70	0,10	6.959,10
N	**Architectural design of building for signalling and telecommunications with movements inspector in Stepanovićevo stopping place, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpravnikom u stajalištu Stepanovićevo sa spoljnim uređenjem**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	174.137	174.137	0,83	144.533,71	0,90	156.723,30	0,07	12.189,59
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	108.566	108.566	0,00	0,00	0,30	32.569,80	0,30	32.569,80
O	**Architectural design of subway and canopy in Stepanovićevo stopping place / Projekat arhitekture pothodnika i nadstrešnica u stajalištu Stepanovićevo**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	96.413	96.413	0,80	77.130,40	0,85	81.951,05	0,05	4.820,65

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Q	**Architectural design reconstruction and extension of building for signalling and telecommunications with movements inspector in Zmajevo railway station / Projekat arhitekture rekonstrukcije i dogradnje zgrade za SS i TK sa otpravnikom u železničkoj stanici Zmajevo**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	137.537	137.537	0,92	126.534,04	0,95	130.660,15	0,03	4.126,11
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	61.560	61.560	0,48	29.548,80	0,58	35.704,80	0,10	6.156,00
R	**Architectural design of subway and canopy in Zmajevo railway station / Projekat arhitekture pothodnika i nadstrešnica u železničkoj stanici Zmajevo**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	96.413	96.413	0,85	81.951,05	0,90	86.771,70	0,05	4.820,65
X	**Architectural design of building for signalling and telecommunications with movements inspector in Lovćenac / Mali Iđoš railway station, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpravnikom u železničkoj stanici Lovćenac / Mali Iđoš sa spoljnim uređenjem**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	159.576	159.576	0,39	62.234,64	0,49	78.192,24	0,10	15.957,60
AA	**Architectural design of reconstruction and adaptation of the station building, including landscaping in Bačka Topola railway station / Projekat arhitekture rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Bačka Topola**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	177.257	177.257	0,65	115.217,05	0,75	132.942,75	0,10	17.725,70

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AB	**Architectural design of reconstruction and extension of building for signalling and telecommunications in Bačka Topola railway station / Projekat arhitekture rekonstrukcije i dogradnje zgrade za SS i TK u železničkoj stanici Bačka Topola**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	131.940	131.940	0,48	63.331,20	0,58	76.525,20	0,10	13.194,00
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	62.533	62.533	0,20	12.506,60	0,35	21.886,55	0,15	9.379,95
AF	**Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Žednik railway station / Projekat arhitekture rekonstrukcije i sanacije fasade stanične zgrade sa spoljnim uređenjem u železničkoj stanici Žednik**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	147.317	147.317	0,80	117.853,60	0,82	120.799,94	0,02	2.946,34
AG	**Architectural design of reconstruction and extension of building for signalling and telecommunications with movements inspector in Žednik railway station / Projekat arhitekture rekonstrukcije i dogradnje zgrade za SS i TK sa otpravnikom u železničkoj stanici Žednik**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	65.931	65.931	0,22	14.504,82	0,31	20.438,61	0,09	5.933,79
AK	**Architectural design of reconstruction and extension of building for signalling and telecommunications with movements inspector in Naumovićevo railway station / Projekat arhitekture rekonstrukcije i dogradnje zgrade za SS i TK sa otpravnikom u železničkoj stanici Naumovićevo**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	154.642	154.642	0,40	61.856,80	0,68	105.156,56	0,28	43.299,76
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	54.193	54.193	0,12	6.503,16	0,24	13.006,32	0,12	6.503,16

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AN	**Architectural design of adaptation and extension of building for signalling and telecommunications in Subotica passenger railway station / Projekat arhitekture adaptacije i dogradnje zgrade za SS i TK u železničkoj stanici Subotica putnička**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	138.745	138.745	0,46	63.822,70	0,50	69.372,50	0,04	5.549,80
AU	**Architectural design of building for sectioning point with neutral line – SPN State border (Kelebia) / Projekat arhitekture postrojenja za sekcionisanje neutralnim vodom – PSN Kelebija (Državna granica)**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija	1	97.251	97.251	0,56	54.460,56	0,76	73.910,76	0,20	19.450,20
AV	**Architectural design of standard building for accommodation of telecommunications equipment, including landscaping / Projekat arhitekture tipske zgrade za smeštaj TK opreme sa spoljnim uređenjem**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	28.498	28.498	0,54	15.388,92	0,56	15.958,88	0,02	569,96
	Summary / Ukupno (USD)				**16.600.314**		**8.862.692,34**		**9.074.844,50**		**212.152,16**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum : 27.03.2024.

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 27/03/2024

Иван З. Бабић
маст. инж. грађ.
Бр. лиценце: 341И 152 22

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Open track section Novi Sad-Rumenka (km 77+411.09 - km 83+278.60) / Deonica otvorene pruge Novi Sad - Rumenka (km 77+411.09 - km 83+278.60)**										
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova	1	298.000	298.000	0,85	253.300,00	0,87	259.260,00	0,02	5.960,00
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	467.825	935.650	1,91	893.545,75	1,92	898.224,00	0,01	4.678,25
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.026.770	2.053.540	1,72	1.766.044,40	1,81	1.858.453,70	0,09	92.409,30
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	404.795	809.590	1,75	708.391,25	1,82	736.726,90	0,07	28.335,65
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	623.195	1.246.390	1,68	1.046.967,60	1,73	1.078.127,35	0,05	31.159,75
8	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	969.630	1.939.260	1,80	1.745.334,00	1,83	1.774.422,90	0,03	29.088,90
9	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.031.820	2.063.640	1,75	1.805.685,00	1,81	1.867.594,20	0,06	61.909,20
F	**Open track section Kisač-Stepanovićevo (km 91+174.14 - km 96+904.10) / Deonica otvorene pruge Kisač-Stepanovićevo (km 91+174.14 - km 96+904.10)**										
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	118.030	236.060	1,47	173.504,10	1,70	200.651,00	0,23	27.146,90
G	**Stepanovićevo station (km 96+904.10 - km 97+769.04) / Stepanovićevo (km 96+904.10 - km 97+769.04)**										
12	Dewatering / Odvođenje vode	Completion of works / Završetak radova	1	37.713	37.713	0,71	26.776,23	0,78	29.416,14	0,07	2.639,91
I	**Zmajevo station (km 102+189.67 - km 103+382.06) / Stanica Zmajevo (km 102+189.67 - km 103+382.06)**										
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	44.141	88.282	1,07	47.230,87	1,30	57.383,30	0,23	10.152,43

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
J	**Open track section Zmajevo-Vrbas (km 103+382.06 - km 112+861.00) / Deonica otvorene pruge Zmajevo - Vrbas (km 103+382.06 - km 112+861.00)**										
10	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	745.130	1.490.260	1,95	1.453.003,50	2,00	1.490.260,00	0,05	37.256,50
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	43.930	87.860	1,23	54.033,90	1,98	86.981,40	0,75	32.947,50
K	**Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90)**										
10	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	281.305	562.610	0,45	126.587,25	1,00	281.305,00	0,55	154.717,75
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	95.695	191.390	1,70	162.681,50	1,80	172.251,00	0,10	9.569,50
O	**Open track section Lovćenac-Bačka Topola (km 130+141.85 - km 142+691.40) / Deonica otvorene pruge Lovćenac - Bačka Topola (km 130+141.85 - km 142+691.40)**										
11	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	907.380	1.814.760	1,90	1.724.022,00	2,00	1.814.760,00	0,10	90.738,00
P	**Bačka Topola station (km 142+691.40 - km 144+269.38) / Stanica Bačka Topola (km 142+691.40 - km 144+269.38)**										
10	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	251.075	502.150	1,80	451.935,00	2,00	502.150,00	0,20	50.215,00
14	Service road / Servisni put	Completion of works / Završetak radova	1	8.034	8.034	0,90	7.230,60	1,00	8.034,00	0,10	803,40
T	**Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96)**										
10	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	226.880	453.760	1,90	431.072,00	1,98	449.222,40	0,08	18.150,40
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	82.526	165.052	1,80	148.546,80	1,98	163.401,48	0,18	14.854,68
U	**Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	260.810	521.620	1,90	495.539,00	1,95	508.579,50	0,05	13.040,50

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	185.030	370.060	1,90	351.557,00	1,95	360.808,50	0,05	9.251,50
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.722.475	3.444.950	1,90	3.272.702,50	1,95	3.358.826,25	0,05	86.123,75
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	210.090	420.180	1,90	399.171,00	1,95	409.675,50	0,05	10.504,50
8	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	502.500	1.005.000	1,90	954.750,00	1,95	979.875,00	0,05	25.125,00
9	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	534.610	1.069.220	1,50	801.915,00	1,80	962.298,00	0,30	160.383,00
V	**Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75)**										
2	Removal ballast / Uklanjanje zastora	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	232.393	464.786	1,60	371.828,80	1,90	441.546,70	0,30	69.717,90
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	313.220	626.440	1,70	532.474,00	1,80	563.796,00	0,10	31.322,00
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	807.970	1.615.940	1,80	1.454.346,00	1,90	1.535.143,00	0,10	80.797,00
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	1.293.530	2.587.060	1,80	2.328.354,00	1,90	2.457.707,00	0,10	129.353,00
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	231.410	462.820	1,80	416.538,00	1,90	439.679,00	0,10	23.141,00

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	310.350	620.700	1,80	558.630,00	1,90	589.665,00	0,10	31.035,00
8	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	567.810	1.135.620	1,55	880.105,50	1,80	1.022.058,00	0,25	141.952,50
9	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	827.140	1.654.280	1,25	1.033.925,00	1,50	1.240.710,00	0,25	206.785,00
11	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	212.633	425.266	1,40	297.686,20	1,50	318.949,50	0,10	21.263,30
W	**Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	117.890	235.780	1,95	229.885,50	1,98	233.422,20	0,03	3.536,70
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	160.590	321.180	1,95	313.150,50	1,98	317.968,20	0,03	4.817,70
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.727.275	3.454.550	1,95	3.368.186,25	1,98	3.420.004,50	0,03	51.818,25
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	209.020	418.040	1,95	407.589,00	1,98	413.859,60	0,03	6.270,60
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	123.725	247.450	1,95	241.263,75	1,98	244.975,50	0,03	3.711,75

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
8	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	493.930	987.860	1,95	963.163,50	1,98	977.981,40	0,03	14.817,90
9	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	517.990	1.035.980	1,60	828.784,00	1,80	932.382,00	0,20	103.598,00
AA	**Relocation and protection of telecommunications infrastructure - part 2. TK manholes / Izmeštanje i zaštita telekomunikacione infrastrukture - deo 2. okna**										
	Manholes / Okna	Completion of each manhole / Završetak svakog	292	3.841	1.121.572	180,28	692.455,48	196,97	756.561,77	16,69	64.106,29
AB	**Cable routing for track-side telecommunication cables / Kablovske trase pružnih telekomunikacionih kablova**										
1	Cable routing for track-side telecommunication cables-procurement / Kablovske trase pružnih teelekomunikacionih kablova - nabavka	Completion of the works / Završetak radova	1	9.197.600	9.197.600	0,92	8.461.792,00	0,94	8.645.744,00	0,02	183.952,00
2	Cable routing for track-side telecommunication cables-works / Kablovske trase pružnih teelekomunikacionih kablova - radovi	Completion of the works / Završetak radova	1	1.623.000	1.623.000	0,78	1.265.940,00	0,88	1.428.240,00	0,10	162.300,00
	Summary / Ukupno (USD)				**209.735.688**		**197.866.940,84**		**200.208.398,00**		**2.341.457,16**

Confirmed by Contractor/
Odgovorni Izvođač radova:

Date/Datum : 27.03.2024.

Approved By Supervisor/
Nadzorni Organ:

Date/Datum : 27.03.2024.

Зоран В. Младеновић
дипл. грађ. инж.
415 8182 05

Милован Н. Грујевић
дипл. грађ. инж.

Марјан М. Јербић
дипл. грађ. инж.
412 3276 15

БЛ 411И0004120

Драгољуб В. Николић
дипл. грађ. инж.
415 И0071 19

Иван З. Бабић
маст. инж. грађ.
Бр. лиценце: 341И 152 22

Bratimir A. Turajlija
mast. inž. grad.
br. licence: 441M40921

415 J338 15

Дејан Д. Дарабош
дипл. грађ. инж.
410 L52 12

Дејан Д. Голоровић
дипл. грађ. инж.
410 J272 15

Кобета Р. Кариклић
дипл. грађ. инж.
лиценца ИКС број 441М-539-21

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
I	**Zmajevo station (km 102+189.67 - km 103+382.06) / Stanica Zmajevo (km 102+189.67 - km 103+382.06)**										
3	**Works / Radovi**										
3-3	Assembling and laying of switches / Montaža i polaganje skretnica	Completion of laying for each one set of switches / Završetak polaganja svakog pojedinačnog seta skretnica	12	17.665	211.980	11,00	194.315,00	12,00	211.980,00	1,00	17.665,00
J	**Open track section Zmajevo-Vrbas (km 103+382.06 - km 112+861.00) / Deonica otvorene pruge Zmajevo - Vrbas (km 103+382.06 - km 112+861.00)**										
3	**Works / Radovi**										
3-2	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	582.415	1.164.830	0,00	0,00	2,00	1.164.830,00	2,00	1.164.830,00
3-3	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	496.080	992.160	0,00	0,00	1,80	892.944,00	1,80	892.944,00
3-5	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	196.445	392.890	0,00	0,00	1,00	196.445,00	1,00	196.445,00
K	**Vrbas station (km112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90)**										
3	**Works / Radovi**										
3-2	Assembling and laying of switches / Montaža i polaganje skretnica	Completion of laying for each one set of switches / Završetak radova na levoj ili desnoj strani stanice	16	17.999	287.984	0,00	0,00	4,00	71.996,00	4,00	71.996,00
L	**Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas - Vrbas postojeća stanica**										
3	**Works / Radovi**										
3-3	Assembling and laying of switches / Montaža i polaganje skretnica	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	10	16.000	160.000	0,00	0,00	3,00	48.000,00	3,00	48.000,00
O	**Open track section Lovćenac-Bačka Topola (km 130+141.85 - km 142+691.40) / Deonica otvorene pruge Lovćenac - Bačka Topola (km 130+141.85 - km 142+691.40)**										
1	**Procurement / Nabavka**										
1-2	Elastic track fastenings for concrete sleepers and 60E1 rail / Elastični pribor za betonske pragove i šine 60E1	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	576.490	1.152.980	0,00	0,00	0,60	345.894,00	0,60	345.894,00
1-3	Concrete sleepers, 2.60m long / Betonski pragovi dužine 2.60m	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	1.265.780	2.531.560	0,00	0,00	0,60	759.468,00	0,60	759.468,00

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
P	**Bačka Topola station (km 142+691.40 - km 144+269.38) / Stanica Bačka Topola (km 142+691.40 - km 144+269.38)**										
1	**Procurement / Nabavka**										
1-4	**Switches / Skretnice**										
1-4.1	type 60E1-760-1:14 / tip 60E1-760-1:14	Completion of procurement for each one set of switches / Završetak nabavke svakog pojedinačnog seta skretnica	15	368.199	5.522.980	12,00	4.418.384,05	15,00	5.522.980,06	3,00	1.104.596,01
1-4.2	type 60E1-300-6° / tip 60E1-300-6°	Completion of procurement for each one set of switches / Završetak nabavke svakog pojedinačnog seta skretnica	2	165.255	330.511	0,00	0,00	1,00	165.255,40	1,00	165.255,40
1-4.3	type 49E1-300-6° / tip 49E1-300-6°	Completion of procurement for each one set of switches / Završetak nabavke svakog pojedinačnog seta skretnica	6	132.160	792.957	0,00	0,00	3,00	396.478,57	3,00	396.478,57
Q	**Open track section Bačka Topola-Žednik (km 144+269.38 - km 156+211.82) / Deonica otvorene pruge Bačka Topola - Žednik (km 144+269.38 - km 156+211.82)**										
3	**Works / Radovi**										
3-3	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	618.800	1.237.600	1,20	742.560,00	1,40	866.320,00	0,20	123.760,00
R	**Žednik station (km 156+211.82 - km 157+500.66) / Stanica Žednik (km 156+211.82 - km 157+500.66)**										
1	**Procurement / Nabavka**										
1-1	**Rail / Šine**										
1-1.2	Rail type 49E1 / Šine tipa 49E1	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	25.247	50.493	1,60	40.394,73	2,00	50.493,41	0,40	10.098,68
3	**Works / Radovi**										
3-4	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	156.990	313.980	1,00	156.990,00	1,40	219.786,00	0,40	62.796,00
S	**Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64)**										
3	**Works / Radovi**										
3-3	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	426.400	852.800	1,40	596.960,00	1,60	682.240,00	0,20	85.280,00
3-5	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	167.923	335.845	0,20	33.584,50	1,00	167.922,50	0,80	134.338,00
U	**Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)**										
3	**Works / Radovi**										
3-2	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	233.015	466.030	0,20	46.603,00	0,40	93.206,00	0,20	46.603,00

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
V	**Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75)**										
1	**Procurement / Nabavka**										
1-4	**Switches / Skretnice**										
1-4.1	type 60E1-300-6° / tip 60E1-300-6°	Completion of procurement for each one set of switches / Završetak nabavke svakog pojedničnog seta skretnica	53	168.140	8.911.402	24,00	4.035.352,06	28,00	4.707.910,73	4,00	672.558,68
1-4.3	type 60E1-215-6° / tip 60E1-215-6°	Completion of procurement for each one set of switches / Završetak nabavke svakog pojedničnog seta skretnica	11	154.128	1.695.408	6,00	924.768,18	10,00	1.541.280,30	4,00	616.512,12
3	**Works / Radovi**										
3-1	Dismantling existing track / Demontaža postojećeg koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	456.765	913.530	1,80	822.177,00	0,80	365.412,00	-1,00	-456.765,00
3-3	Assembling and laying of switches / Montaža i polaganje skretnica	Completion of laying for each one set of switches / Završetak montaže i postavljanja za svaki pojedinačni set skretnica	108	17.184	1.855.872	40,00	687.360,00	43,00	738.912,00	3,00	51.552,00
Summary / Ukupno (USD)					**249.437.955**		**180.538.439,55**		**187.048.745,01**		**6.510.305,46**

Confirmed by Contractor / Odgovorni izvođač radova:

Date/Datum : 29.03.2024.

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 27/03/2024

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Railway gallery at km 78+401.27 / Železnička Galerija u km 78+401.27**										
6	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of the works / Završetak radova	1	39.883	39.883	0,00	0,00	0,50	19.941,50	0,50	19.941,50
B	**Railway gallery at km 81+283,13 / Železnička Galerija u km 81+283,13**										
6	Emplacement of elastic mat / Postavljanje elestične prostirke (tepiha)	Completion of the works / Završetak radova	1	9.573	9.573	0,80	7.658,40	0,95	9.094,35	0,15	1.435,95
7	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of the works / Završetak radova	1	16.906	16.906	0,00	0,00	0,50	8.453,00	0,50	8.453,00
C	**Railway bridge at km 81+650,20 / Železnički Most u km 81+650,20**										
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	172.872	172.872	0,80	138.297,60	0,95	164.228,40	0,15	25.930,80
10	Expansion joints / Dilatacije	Completion of expansion joints / Završetak dilatacija	1	39.439	39.439	0,50	19.719,50	0,90	35.495,10	0,40	15.775,60
11	Emplacement of elastic mat / Postavljanje elestične prostirke (tepiha)	Completion of installation of elastic mat / Završetak radova na postavljanju elestične prostirke	1	54.679	54.679	0,00	0,00	1,00	54.679,00	1,00	54.679,00
D	**Railway gallery at km 82+152,69 / Železnička Galerija u km 82+152,69**										
6	Emplacement of elastic mat / Postavljanje elestične prostirke (tepiha)	Completion of the works / Završetak radova	1	14.387	14.387	0,50	7.193,50	0,90	12.948,30	0,40	5.754,80
7	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of the works / Završetak radova	1	20.114	20.114	0,50	10.057,00	0,90	18.102,60	0,40	8.045,60
F	**Overpass bridge at km89+315.15 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 89+315.15 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	206.670	206.670	0,75	155.002,50	0,85	175.669,50	0,10	20.667,00
12	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	45.635	45.635	0,50	22.817,50	0,80	36.508,00	0,30	13.690,50
G	**Overpass bridge at km92+768.08 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 92+768.08 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	206.380	206.380	0,50	103.190,00	0,75	154.785,00	0,25	51.595,00
I	**Overpass bridge at km101+132.23 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 101+132.23(širina je 9 m, dodatna širina će biti naknadni radovi)**										
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	207.590	207.590	0,35	72.656,50	0,75	155.692,50	0,40	83.036,00

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
J	**Overpass bridge at km 101+980,62 / Nadvožnjak u km 101+980,62**										
8	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	5.686	5.686	0,50	2.843,00	0,80	4.548,80	0,30	1.705,80
9	Demolish existing underpass structure / Rušenje postojeće konstrukcije podvožnjaka	Completion of demolishment / Završetak radova na rušenju	1	30.105	30.105	0,70	21.073,50	0,90	27.094,50	0,20	6.021,00
M	**Overpass bridge at km108+115.69 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 108+115.69 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	212.600	212.600	0,30	63.780,00	0,80	170.080,00	0,50	106.300,00
N	**Railway bridge at km 110+351,26 / Železnički Most u km 110+351,26**										
6	Insulation works / Izolaterski radovi	Completion of insulation works / Završetak izolaterskih radova	1	62.097	62.097	0,00	0,00	0,90	55.887,30	0,90	55.887,30
8	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	23.824	23.824	0,00	0,00	0,95	22.632,80	0,95	22.632,80
10	Emplacement of elastic mat / Postavljanje elestične prostirke (tepiha)	Completion of installation of elastic mat / Završetak radova na postavljanju elestične prostirke	1	55.972	55.972	0,00	0,00	0,95	53.173,40	0,95	53.173,40
11	All other works of Bridge / Svi ostali radovi na mostu	Completion of all works of Bridge / Završetak svih radova na mostu	1	147	147	0,00	0,00	0,80	117,60	0,80	117,60
O	**Railway gallery at km 114+716,45 / Galerija u km 114+716,45**										
5	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	108.960	108.960	0,60	65.376,00	0,80	87.168,00	0,20	21.792,00
P	**Railway bridge at km 117+155,43 / Železnički Most u km 117+155,43**										
8	Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	Completion of installation of each span / Završetak ugradnje svakog raspona	48	65.417	3.140.016	45,60	2.983.015,20	48,00	3.140.016,00	2,40	157.000,80
9	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	5.110.390	5.110.390	0,60	3.066.234,00	0,80	4.088.312,00	0,20	1.022.078,00
Q	**Overpass bridge at km120+571.30 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 120+571.30 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	290.820	290.820	0,50	145.410,00	0,70	203.574,00	0,20	58.164,00
R	**Overpass bridge at km125+191.62 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 125+191.62(širina je 9 m, dodatna širina će biti naknadni radovi)**										
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	218.910	218.910	0,50	109.455,00	0,70	153.237,00	0,20	43.782,00
S	**Overpass bridge at km126+976.09 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 126+976.09 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	205.470	205.470	0,50	102.735,00	0,70	143.829,00	0,20	41.094,00

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
U	**Overpass bridge at km135+113.00 / Nadvožnjak u km 135+113.00**										
13	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	102.700	102.700	0,90	92.430,00	0,95	97.565,00	0,05	5.135,00
V	**Overpass bridge at km139+003.02 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 139+003.02 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	72.696	145.392	1,71	124.310,16	1,96	142.484,16	0,25	18.174,00
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	7	71.864	503.048	6,75	485.082,00	6,86	492.987,04	0,11	7.905,04
7	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	283.460	283.460	0,90	255.114,00	0,95	269.287,00	0,05	14.173,00
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	258.930	258.930	0,78	201.965,40	0,93	240.804,90	0,15	38.839,50
10	Expansion joints / Dilatacije	Completion of installation of expansion joints / Završetak dilatacija	1	27.194	27.194	0,00	0,00	0,90	24.474,60	0,90	24.474,60
11	Drainage / Drenaža	Completion of the drainage work / Završetak radova na drenaži	1	2.827	2.827	0,00	0,00	1,00	2.827,00	1,00	2.827,00
12	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	53.696	53.696	0,00	0,00	0,20	10.739,20	0,20	10.739,20
13	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	58.956	58.956	0,00	0,00	0,90	53.060,40	0,90	53.060,40
W	**Overpass bridge at km147+137.33 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 147+137.33 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	10	89.916	899.160	8,97	806.546,52	9,92	891.966,72	0,95	85.420,20
6	Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	Completion of installation of each span / Završetak ugradnje svakog raspona	10	22.481	224.810	5,00	112.405,00	10,00	224.810,00	5,00	112.405,00
7	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	491.770	491.770	0,30	147.531,00	0,95	467.181,50	0,65	319.650,50
9	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	13.260	13.260	0,50	6.630,00	0,90	11.934,00	0,40	5.304,00
X	**Overpass bridge at km152+282.46 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 152+282.46 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	82.412	164.824	1,72	141.748,64	1,98	163.175,76	0,26	21.427,12
6	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	445.510	445.510	0,95	423.234,50	0,98	436.599,80	0,03	13.365,30
Y	**Overpass bridge at km160+094.84 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
10	Expansion joints / Dilatacije	Completion of installation of expansion joints / Završetak dilatacija	1	27.356	27.356	0,90	24.620,40	0,95	25.988,20	0,05	1.367,80

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Z	**Overpass bridge at km163+562.52 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
11	Drainage / Drenaža	Completion of the drainage work / Završetak radova na drenaži	1	2.835	2.835	0,96	2.721,60	1,00	2.835,00	0,04	113,40
13	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	91.642	91.642	0,67	61.400,14	0,90	82.477,80	0,23	21.077,66
AA	**Overpass bridge at km168+690.22 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	83.159	166.318	1,15	95.632,85	1,36	113.096,24	0,21	17.463,39
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	9	92.622	833.598	2,99	276.939,78	4,98	461.257,56	1,99	184.317,78
6	Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	Completion of installation of each span / Završetak ugradnje svakog raspona	9	23.157	208.413	3,00	69.471,00	5,00	115.785,00	2,00	46.314,00
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	251.120	251.120	0,08	20.089,60	0,12	30.134,40	0,04	10.044,80
11	Drainage / Drenaža	Completion of the drainage work / Završetak radova na drenaži	1	5.712	5.712	0,00	0,00	0,32	1.827,84	0,32	1.827,84
AB	**Overpass bridge at km170+834.26 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
14	All other works of Bridge / Svi ostali radovi na mostu	Completion of all works of Bridge / Završetak svih radova na mostu	1	205	205	0,15	30,75	0,92	188,60	0,77	157,85
AC	**Overpass bridge at km172+193.38 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
13	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	58.775	58.775	0,64	37.616,00	0,96	56.424,00	0,32	18.808,00
AD	**Overpass bridge at km177+329.42 / Nadvožnjak u km 177+329.42**										
2	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	52	8.429	438.308	25,16	212.073,64	47,11	397.090,19	21,95	185.016,55
3	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	3	361.066	1.083.198	0,00	0,00	1,53	552.430,98	1,53	552.430,98
4	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	127.370	254.740	0,00	0,00	0,96	122.275,20	0,96	122.275,20
AE	**Railway gallery at km 177+623.9 / Galerija u km 177+623.9**										
1	Foundation / Temelj	Completion of the works / Završetak radova	1	5.367.040	5.367.040	0,93	4.991.347,20	0,94	5.045.017,60	0,01	53.670,40
4	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	238.800	238.800	0,40	95.520,00	0,43	102.684,00	0,03	7.164,00

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AG	**Underpass at railway / Podvožnjak ispod pruge**										
6	**Underpass at km 143+729,22 / Podvožnjak u km 143+729,22**										
6-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4.942.751	4.942.751	0,92	4.547.331,15	0,97	4.794.468,71	0,05	247.137,56
6-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	843.563	843.563	0,95	801.384,74	0,97	818.255,99	0,02	16.871,26
6-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	724.937	724.937	0,95	688.690,01	0,97	703.188,74	0,02	14.498,74
8	**Underpass at km 157+443.73 / Podvožnjak u km 157+443.73**										
8-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	81.788	81.788	0,98	80.152,16	1,00	81.787,92	0,02	1.635,76
8-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4.157.553	4.157.553	0,90	3.741.797,34	0,99	4.115.977,07	0,09	374.179,73
8-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	1.826.597	1.826.597	0,95	1.735.267,04	1,00	1.826.596,88	0,05	91.329,84
8-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	749.723	749.723	0,95	712.236,47	1,00	749.722,60	0,05	37.486,13
10	**Underpass at km 177+857.22 / Podvožnjak u km 177+857.22**										
10-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	152.545	152.545	0,89	135.765,25	0,90	137.290,70	0,01	1.525,45
10-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	523.012	523.012	0,74	387.029,03	0,83	434.100,13	0,09	47.071,10
AK	**Culvert / Propust**										
18	Culvert at km 173+654,52 / Propust u km 173+654,52	Completion of half of the culvert box / Završetak polovine propusta	2	118.177	236.354	0,61	72.088,09	1,07	126.449,59	0,46	54.361,51
20	Culvert at km 182+000 / Propust u km 182+000	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,09	86.756,58	1,18	93.919,96	0,09	7.163,39
21	Culvert at km 182+200 / Propust u km 182+200	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,20	95.511,83	1,31	104.267,08	0,11	8.755,25
22	Culvert at km 182+400 / Propust u km 182+400	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,50	119.389,78	1,90	151.227,06	0,40	31.837,28
23	Culvert at km 182+600 / Propust u km 182+600	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,50	119.389,78	1,90	151.227,06	0,40	31.837,28
24	Culvert at km 182+800 / Propust u km 182+800	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,52	120.981,65	1,91	152.022,99	0,39	31.041,34
25	Culvert at km 183+200 / Propust u km 183+200	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,52	120.981,65	1,92	152.818,92	0,40	31.837,28
26	Culvert at km 183+600 / Propust u km 183+600	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,75	139.288,08	1,90	151.227,06	0,15	11.938,98
27	Culvert at km 183+800 / Propust u km 183+800	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,76	140.084,01	1,90	151.227,06	0,14	11.143,05
28	Culvert at km 184+400 / Propust u km 184+400	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,76	140.084,01	1,90	151.227,06	0,14	11.143,05
29	Culvert at km 184+600 / Propust u km 184+600	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,80	143.267,74	1,90	151.227,06	0,10	7.959,32

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AL	**Subway / Pothodnik**										
12	**Subway in Subotica passenger railway station / Pothodnik u putničkoj stanici Subotica**										
12-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	1.396.620	1.396.620	0,40	558.648,00	0,45	628.479,00	0,05	69.831,00
12-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	698.310	698.310	0,40	279.324,00	0,45	314.239,50	0,05	34.915,50
12-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	114.057	114.057	0,40	45.622,92	0,45	51.325,79	0,05	5.702,87
13	**Service subway in Subotica freight railway station / Servisni pothodnik u teretnoj stanici Subotica**										
13-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	69.406	69.406	0,54	37.479,19	0,74	51.360,37	0,20	13.881,18
AM	**Poles for GSM-R system / ГСМ-Р Antenski stubovi**										
1	Tower 36 m / Antenski stub 36 m	Completion of installation of each tower / Završetak ugradnje svakog stuba	15	79.907	1.198.605	10,80	862.995,60	12,50	998.837,50	1,70	135.841,90
2	Tower 42 m / Antenski stub 42 m	Completion of installation of each tower / Završetak ugradnje svakog stuba	4	99.757	399.028	3,40	339.173,80	3,60	359.125,20	0,20	19.951,40
Summary / Ukupno (USD)					**253.938.256**		**226.183.017,60**		**231.387.597,69**		**5.204.580,09**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum: 27.03.2024

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 27.03.2024

Мирна М. Миланковић дипл. грађ. инж. 410 1797 14

Branimir A. Tirnanić mast. inž. grad. br. licence: 441M10921

Коста Р. Кариклић дипл. грађ. инж. лиценца ИКС број 441М-539-21

Бранко С. Митровић дипл. грађ. инж. 310 2787 03

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Overpass at km 84+809.19 of the railway line / Nadvožnjak u km 84+809.19 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	264.795	264.795	0,05	13.239,75	0,09	23.831,55	0,04	10.591,80
C	**Access road to Sajlovo location / Pristupni put do stanice Sajlovo**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	2.524	2.524	0,00	0,00	0,83	2.094,92	0,83	2.094,92
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	49.955	49.955	0,00	0,00	0,71	35.468,05	0,71	35.468,05
D	**Overpass at km 89+315.15 of the railway line / Nadvožnjak u km 89+315.15 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	553.344	553.344	0,40	221.337,60	0,67	370.740,48	0,27	149.402,88
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	274.283	274.283	0,00	0,00	0,28	76.799,24	0,28	76.799,24
F	**Overpass at km 92+768.08 of the railway line / Nadvožnjak u km 92+768.08 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	307.680	307.680	0,12	36.921,60	0,66	203.068,80	0,54	166.147,20
J	**Overpass at km 101+132.33 of the railway line / Nadvožnjak u km 101+132.33 železničke pruge**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	8.687	8.687	0,00	0,00	0,75	6.515,25	0,75	6.515,25
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	348.304	348.304	0,00	0,00	0,88	306.507,52	0,88	306.507,52
O	**Overpass at km 108+115.69 of the railway line. / Nadvožnjak u km 108+115.69 železničke pruge**										
1	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	350.183	350.183	0,30	105.054,90	0,74	259.135,42	0,44	154.080,52

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
T	**Overpass at km 120+571.30 of the railway line / Nadvožnjak u km 120+571.30 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	69.489	69.489	0,60	41.693,40	0,70	48.642,30	0,10	6.948,90
Y	**Overpass at km 131+245.45 of the railway line / Nadvožnjak u km 131+245.45 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	29.771	29.771	0,90	26.793,90	1,00	29.771,00	0,10	2.977,10
AA	**Overpass at km 135+112.95 of the railway line / Nadvožnjak u km 135+112.95 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	265.658	265.658	0,90	239.092,20	1,00	265.658,00	0,10	26.565,80
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	21.677	21.677	0,50	10.838,50	0,75	16.257,75	0,25	5.419,25
AB	**Access road to the building for telecommunications equipment / Pristupni put do zgrade za smeštaj TK opreme**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	27.170	27.170	0,80	21.736,00	0,90	24.453,00	0,10	2.717,00
5	MUNICIPAL road / Opštinski put	Completion of the works / Završetak radova	1	93.125	93.125	0,70	65.187,50	0,90	83.812,50	0,20	18.625,00
6	Service road– MACADAM / Servisni put - makadam	Completion of the works / Završetak radova	1	32.235	32.235	0,00	0,00	1,00	32.235,00	1,00	32.235,00
AE	**subway at km 142+713.52 of the railway line / Pothodnik u km 142+713.52 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	25.662	25.662	0,80	20.529,60	1,00	25.662,00	0,20	5.132,40
AF	**Underpass at km 143+729.21 of the railway line / Podvožnjak u km 143+729.21 železničke pruge**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	21.211	21.211	0,00	0,00	1,00	21.211,00	1,00	21.211,00
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	70.380	70.380	0,00	0,00	0,30	21.114,00	0,30	21.114,00
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	197.236	197.236	0,00	0,00	0,25	49.309,00	0,25	49.309,00

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AG	**Overpass at km 147+137.33 of the railway line / Nadvožnjak u km 147+137.33 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	685.671	685.671	0,50	342.835,50	0,80	548.536,80	0,30	205.701,30
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	100.093	100.093	0,20	20.018,60	0,30	30.027,90	0,10	10.009,30
6	Service road 1 / Servisni put 1	Completion of the works / Završetak radova	1	23.669	23.669	0,00	0,00	0,50	11.834,50	0,50	11.834,50
AI	**Underpass at km 156+455.99 of the railway line / Podvožnjak u km 156+455.99 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	115.761	115.761	0,90	104.184,90	1,00	115.761,00	0,10	11.576,10
AK	**Overpass at km 160+094.84 of the railway line / Nadvožnjak u km 160+094.84 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	450.064	450.064	0,90	405.057,60	1,00	450.064,00	0,10	45.006,40
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	118.960	118.960	0,70	83.272,00	0,90	107.064,00	0,20	23.792,00
AL	**Overpass at km 163+671.71 of the railway line / Nadvožnjak u km 163+671.71 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	123.468	123.468	0,60	74.080,80	0,90	111.121,20	0,30	37.040,40
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	4.835	4.835	0,00	0,00	1,00	4.835,00	1,00	4.835,00
AM	**Overpass at km 168+690.22 of the railway line / Nadvožnjak u km 168+690.22 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	550.654	550.654	0,60	330.392,40	0,70	385.457,80	0,10	55.065,40
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	142.611	142.611	0,60	85.566,60	0,70	99.827,70	0,10	14.261,10
AN	**Overpass at km 170+534.91 of the railway line / Nadvožnjak u km 170+534.91 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	127.202	127.202	0,95	120.841,90	1,00	127.202,00	0,05	6.360,10
8	Service road – before overpass / Servisni put - pre nadvožnjaka	Completion of the works / Završetak radova	1	3.706	3.706	0,90	3.335,40	1,00	3.706,00	0,10	370,60

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
9	Service road – after overpass / Servisni put - nakon nadvožnjaka	Completion of the works / Završetak radova	1	20.027	20.027	0,90	18.024,30	1,00	20.027,00	0,10	2.002,70
AO	**Overpass at km 172+193.38 of the railway line / Nadvožnjak u km 172+193.38 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	204.238	204.238	0,90	183.814,20	1,00	204.238,00	0,10	20.423,80
AR	**Underpass at km 176+274.84 of the railway line / Podvožnjak u km 176+274.84 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	32.612	32.612	0,90	29.350,80	1,00	32.612,00	0,10	3.261,20
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	176.133	176.133	0,90	158.519,70	1,00	176.133,00	0,10	17.613,30
5	BOSE MILICEVIC street / Ulica Bose Miliće	Completion of the works / Završetak radova	1	25.387	25.387	0,90	22.848,30	1,00	25.387,00	0,10	2.538,70
AT	**Overpass and underpass at km 177+857.22 of the railway line / Nadvožnjak i Podvožnjak u km 177+857.22 železničke pruge**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	13.014	13.014	0,00	0,00	0,50	6.507,00	0,50	6.507,00
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	68.322	68.322	0,00	0,00	0,50	34.161,00	0,50	34.161,00
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	135.921	135.921	0,00	0,00	0,50	67.960,50	0,50	67.960,50
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	7.252	7.252	0,00	0,00	0,50	3.626,00	0,50	3.626,00

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AV	**Overpass at km 180+969.60 of the railway line / Nadvožnjak u km 180+969.60 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	527.882	527.882	0,95	501.487,90	1,00	527.882,00	0,05	26.394,10
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	268.545	268.545	0,95	255.117,75	1,00	268.545,00	0,05	13.427,25
AW	**Overpass at km 184+258.47 of the railway line / Nadvožnjak u km 184+258.47 železničke pruge**										
5	Access rad to the building for telecommunications equipment / Pristupni put do zgrade za smeštaj TK opreme	Completion of the works / Završetak radova		152.290	152.290	0,90	137.061,00	1,00	152.290,00	0,10	15.229,00
Summary / Ukupno (USD)					**27.374.721**		**14.692.034,97**		**16.430.893,55**		**1.738.858,58**

Confirmed by Contractor/
Odgovorni Izvođač radova:

Date/Datum : 27.03.2024.

Драгољуб В. Николић
дипл. грађ. инж.
415 И00731 19

Approved By Supervisor/
Nadzorni Organ:

Date/Datum : 27.03.2024.

415 3338 15

6. Drainage Works / Drenažni radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Drainage works in Novi Sad and TPS Railway Station / Drenažni radovi u stanici Novi Sad i TPS Novi Sad**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	809.444	809.444	0,63	509.949,72	0,92	744.688,48	0,29	234.738,76
J	**Drainage works in Zednik Station / Drenažni radovi u stanici Žednik**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	39.504	39.504	0,85	33.578,40	0,90	35.553,60	0,05	1.975,20
W	**Relocation of unnamed channel from km 110+529 to км 111+270 railway / Izmeštanje neimenovanog kanala od km 110+529 do km 111+270 železničke pruge**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	94.037	94.037	0,00	0,00	0,90	84.633,30	0,90	84.633,30
AE	**Railway line drainage system / Drenažni sistem železničke pruge**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	6.514.120	6.514.120	0,25	1.628.530,00	0,33	2.149.659,60	0,08	521.129,60
	Summary / Ukupno (USD)				**8.971.793**		**2.404.082,29**		**3.246.559,15**		**842.476,86**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 27.03.2024

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 27.03.2024

Драгољуб В. Николић
дипл. грађ. инж.
415 И00731 19

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Electric traction fixed installations-OCS: Novi Sad / Stabilna postrojenja električna vuče - KM: Novi Sad**										
A-3	**Electrical works / Elektro radovi**										
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	5.255	10.510	1,70	8.933,50	1,80	9.459,00	0,10	525,50
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	35.866	71.732	1,70	60.972,20	1,80	64.558,80	0,10	3.586,60
B	**Electric traction fixed installations-OCS: Novi Sad - Rumenka / Stabilna postrojenja električna vuče - KM: Novi Sad - Rumenka**										
B-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	112.304	224.608	1,30	145.995,20	1,50	168.456,00	0,20	22.460,80
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	38.556	77.112	1,30	50.122,80	1,50	57.834,00	0,20	7.711,20
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	23.123	46.246	0,00	0,00	0,20	4.624,60	0,20	4.624,60
17	Neutral Section-procurement / Neutralna sekcija - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	1.462	2.924	0,50	731,00	1,00	1.462,00	0,50	731,00
C	**Electric traction fixed installations-OCS: Rumenka / Stabilna postrojenja električna vuče - KM: Rumenka**										
C-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	32.970	65.940	1,50	49.455,00	1,70	56.049,00	0,20	6.594,00
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	16.523	33.046	1,50	24.784,50	1,70	28.089,10	0,20	3.304,60
D	**Electric traction fixed installations-OCS: Rumenka - Kisac / Stabilna postrojenja električna vuče - KM: Rumenka - Kisač**										
D-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	121.588	243.176	1,95	237.096,60	2,00	243.176,00	0,05	6.079,40

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	45.849	91.698	1,90	87.113,10	2,00	91.698,00	0,10	4.584,90
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	13.219	26.438	1,90	25.116,10	2,00	26.438,00	0,10	1.321,90
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	10.510	21.020	0,00	0,00	1,80	18.918,00	1,80	18.918,00
8	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	19.128	38.256	0,70	13.389,60	1,70	32.517,60	1,00	19.128,00
10	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	164.656	329.312	0,00	0,00	1,00	164.656,00	1,00	164.656,00
D-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	30.983	61.966	0,90	27.884,70	1,20	37.179,60	0,30	9.294,90
E	**Electric traction fixed installations-OCS: Kisac / Stabilna postrojenja električna vuče - KM: Kisač**										
E-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	77.175	154.350	1,95	150.491,25	2,00	154.350,00	0,05	3.858,75
E-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	28.333	56.666	1,50	42.499,50	2,00	56.666,00	0,50	14.166,50
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	22.582	45.164	1,50	33.873,00	2,00	45.164,00	0,50	11.291,00
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	5.255	10.510	0,00	0,00	1,80	9.459,00	1,80	9.459,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	1.994	3.988	0,60	1.196,40	1,80	3.589,20	1,20	2.392,80
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	19.128	38.256	0,80	15.302,40	1,80	34.430,40	1,00	19.128,00
12	Drop arm-works / Nosač opreme - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.099	4.198	1,60	3.358,40	1,80	3.778,20	0,20	419,80
13	OCS poles and portals-procurement / Vozni vod KM - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	145.695	291.390	1,60	233.112,00	1,80	262.251,00	0,20	29.139,00
16	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	36.869	73.738	0,00	0,00	1,00	36.869,00	1,00	36.869,00
E-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	42.214	84.428	0,70	29.549,80	1,00	42.214,00	0,30	12.664,20
F	**Electric traction fixed installations-OCS: Kisac - Stepanovicevo / Stabilna postrojenja električna vuče - KM: Kisač - Stepanovićevo**										
F-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	130.520	261.040	1,95	254.514,00	2,00	261.040,00	0,05	6.526,00
F-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	48.940	97.880	1,90	92.986,00	2,00	97.880,00	0,10	4.894,00
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	13.219	26.438	1,90	25.116,10	2,00	26.438,00	0,10	1.321,90
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	10.510	21.020	0,00	0,00	1,80	18.918,00	1,80	18.918,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
8	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	19.128	38.256	0,80	15.302,40	1,80	34.430,40	1,00	19.128,00
10	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	118.843	237.686	0,00	0,00	1,20	142.611,60	1,20	142.611,60
F-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	30.615	61.230	0,50	15.307,50	1,00	30.615,00	0,50	15.307,50
G	**Electric traction fixed installations-OCS: Stepanovicevo / Stabilna postrojenja električna vuče - KM: Stepanovićevo**										
G-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	85.818	171.636	1,95	167.345,10	2,00	171.636,00	0,05	4.290,90
G-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	19.576	39.152	1,90	37.194,40	2,00	39.152,00	0,10	1.957,60
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	17.625	35.250	1,90	33.487,50	2,00	35.250,00	0,10	1.762,50
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.102	4.204	0,00	0,00	1,50	3.153,00	1,50	3.153,00
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	1.994	3.988	0,60	1.196,40	1,60	3.190,40	1,00	1.994,00
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	11.955	23.910	0,60	7.173,00	1,60	19.128,00	1,00	11.955,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
12	Drop arm-works / Nosač opreme - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.332	4.664	1,60	3.731,20	1,80	4.197,60	0,20	466,40
14	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	66.679	133.358	0,00	0,00	1,20	80.014,80	1,20	80.014,80
16	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	19.440	38.880	0,00	0,00	1,20	23.328,00	1,20	23.328,00
G-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	27.230	54.460	0,50	13.615,00	0,80	21.784,00	0,30	8.169,00
H	**Electric traction fixed installations-OCS: Stepanovicevo - Zmajevo / Stabilna postrojenja električna vuče - KM: Stepanovićevo - Zmajevo**										
H-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	102.093	204.186	1,95	199.081,35	2,00	204.186,00	0,05	5.104,65
H-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	38.121	76.242	1,90	72.429,90	2,00	76.242,00	0,10	3.812,10
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	9.914	19.828	1,90	18.836,60	2,00	19.828,00	0,10	991,40
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	6.306	12.612	0,00	0,00	1,50	9.459,00	1,50	9.459,00
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	664	1.328	0,60	398,40	1,60	1.062,40	1,00	664,00
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	14.346	28.692	0,60	8.607,60	1,60	22.953,60	1,00	14.346,00
12	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	136.079	272.158	0,00	0,00	1,00	136.079,00	1,00	136.079,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
H-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	23.645	47.290	0,50	11.822,50	0,80	18.916,00	0,30	7.093,50
I	**Electric traction fixed installations-OCS: Zmajevo / Stabilna postrojenja električna vuče - KM: Zmajevo**										
I-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	99.236	198.472	1,95	193.510,20	2,00	198.472,00	0,05	4.961,80
I-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	25.242	50.484	1,00	25.242,00	2,00	50.484,00	1,00	25.242,00
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	22.582	45.164	1,00	22.582,00	2,00	45.164,00	1,00	22.582,00
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	4.204	8.408	0,00	0,00	1,50	6.306,00	1,50	6.306,00
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.326	4.652	0,20	465,20	1,50	3.489,00	1,30	3.023,80
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	17.933	35.866	0,20	3.586,60	1,50	26.899,50	1,30	23.312,90
12	Drop arm-works / Nosač opreme - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	1.399	2.798	0,00	0,00	1,80	2.518,20	1,80	2.518,20
14	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	85.730	171.460	0,00	0,00	1,20	102.876,00	1,20	102.876,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
I-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	48.072	96.144	0,50	24.036,00	0,80	38.457,60	0,30	14.421,60
J	**Electric traction fixed installations-OCS: Zmajevo- Novi Vrbas / Stabilna postrojenja električna vuče - KM: Zmajevo - Vrbas Nova**										
J-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	85.001	170.002	1,80	153.001,80	2,00	170.002,00	0,20	17.000,20
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	29.743	59.486	1,80	53.537,40	2,00	59.486,00	0,20	5.948,60
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	18.918	37.836	0,00	0,00	1,50	28.377,00	1,50	28.377,00
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	664	1.328	0,00	0,00	1,50	996,00	1,50	996,00
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	45.431	90.862	0,00	0,00	1,50	68.146,50	1,50	68.146,50
12	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	206.841	413.682	0,00	0,00	1,50	310.261,50	1,50	310.261,50
K	**Electric traction fixed installations-OCS: Vrbas new / Stabilna postrojenja električna vuče - KM: Vrbas Nova**										
K-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	81.698	163.396	1,80	147.056,40	1,90	155.226,20	0,10	8.169,80
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	17.819	35.638	1,80	32.074,20	1,90	33.856,10	0,10	1.781,90
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	68.905	137.810	0,00	0,00	1,50	103.357,50	1,50	103.357,50

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
K-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	37.606	75.212	0,00	0,00	1,00	37.606,00	1,00	37.606,00
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	30.844	61.688	0,00	0,00	1,00	30.844,00	1,00	30.844,00
L	**Electric traction fixed installations-OCS: Vrbas new-Vrbas existing / Stabilna postrojenja električna vuče - KM: Vrbas Nova - Vrbas postojeća**										
L-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	28.814	57.628	1,80	51.865,20	1,90	54.746,60	0,10	2.881,40
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	3.168	6.336	1,80	5.702,40	1,90	6.019,20	0,10	316,80
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	22.803	45.606	1,50	34.204,50	1,80	41.045,40	0,30	6.840,90
M	**Electric traction fixed installations-OCS: Vrbas existing / Stabilna postrojenja električna vuče - KM: Vrbas postojeća**										
M-2	**Civil works / Građevinski radovi**										
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	24.594	49.188	0,00	0,00	1,00	24.594,00	1,00	24.594,00
N	**Electric traction fixed installations-OCS: Vrbas new-Lovcenac / Stabilna postrojenja električna vuče - KM: Vrbas Nova - Lovćenac**										
N-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	145.790	291.580	1,20	174.948,00	1,40	204.106,00	0,20	29.158,00
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	46.267	92.534	1,20	55.520,40	1,40	64.773,80	0,20	9.253,40

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
O	**Electric traction fixed installations-OCS: Lovcenac / Stabilna postrojenja električna vuče - KM: Lovćenac**										
O-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	63.532	127.064	1,93	122.616,76	1,98	125.793,36	0,05	3.176,60
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	9.108	18.216	1,93	17.578,44	1,98	18.033,84	0,05	455,40
O-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	29.879	59.758	1,70	50.794,30	1,80	53.782,20	0,10	2.987,90
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	20.930	41.860	1,70	35.581,00	1,80	37.674,00	0,10	2.093,00
P	**Electric traction fixed installations-OCS: Lovcenac - Backa Topola / Stabilna postrojenja električna vuče - KM: Lovćenac - Bačka Topola**										
P-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	259.329	518.658	1,92	497.911,68	1,94	503.098,26	0,02	5.186,58
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	47.519	95.038	1,92	91.236,48	1,94	92.186,86	0,02	950,38
P-3	**Electrical works / Elektro radovi**										
8	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	47.822	95.644	0,20	9.564,40	0,70	33.475,40	0,50	23.911,00
Q	**Electric traction fixed installations-OCS: Backa Topola / Stabilna postrojenja električna vuče - KM: Bačka Topola**										
Q-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	99.576	199.152	1,94	193.177,44	1,95	194.173,20	0,01	995,76

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	22.571	45.142	1,94	43.787,74	1,95	44.013,45	0,01	225,71
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	263.193	526.386	1,80	473.747,40	1,90	500.066,70	0,10	26.319,30
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	179.450	358.900	1,80	323.010,00	1,90	340.955,00	0,10	17.945,00
R	**Electric traction fixed installations-OCS: Backa Topola-Zednik / Stabilna postrojenja električna vuče - KM: Bačka Topola - Žednik**										
R-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	241.790	483.580	1,98	478.744,20	2,00	483.580,00	0,02	4.835,80
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	46.728	93.456	1,98	92.521,44	2,00	93.456,00	0,02	934,56
R-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	103.547	207.094	1,90	196.739,30	2,00	207.094,00	0,10	10.354,70
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	36.352	72.704	1,90	69.068,80	2,00	72.704,00	0,10	3.635,20
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	23.123	46.246	0,00	0,00	1,00	23.123,00	1,00	23.123,00
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	664	1.328	0,60	398,40	1,00	664,00	0,40	265,60
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	54.995	109.990	0,60	32.997,00	1,00	54.995,00	0,40	21.998,00
12	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	385.106	770.212	0,00	0,00	1,00	385.106,00	1,00	385.106,00
R-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	78.162	156.324	0,50	39.081,00	0,80	62.529,60	0,30	23.448,60

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
S	**Electric traction fixed installations-OCS: Zednik / Stabilna postrojenja električna vuče - KM: Žednik**										
S-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	71.603	143.206	1,96	140.341,88	2,00	143.206,00	0,04	2.864,12
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	16.235	32.470	1,96	31.820,60	2,00	32.470,00	0,04	649,40
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	127.682	255.364	1,80	229.827,60	1,90	242.595,80	0,10	12.768,20
S-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	31.939	63.878	1,60	51.102,40	2,00	63.878,00	0,40	12.775,60
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	23.133	46.266	1,60	37.012,80	2,00	46.266,00	0,40	9.253,20
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	4.204	8.408	0,00	0,00	1,00	4.204,00	1,00	4.204,00
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.326	4.652	0,60	1.395,60	1,00	2.326,00	0,40	930,40
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	17.933	35.866	0,60	10.759,80	1,00	17.933,00	0,40	7.173,20

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
12	Drop arm-works / Nosač opreme - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	1.866	3.732	1,60	2.985,60	1,80	3.358,80	0,20	373,20
14	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	104.101	208.202	0,00	0,00	1,00	104.101,00	1,00	104.101,00
16	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	41.312	82.624	0,00	0,00	1,00	41.312,00	1,00	41.312,00
S-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	53.129	106.258	0,50	26.564,50	0,80	42.503,20	0,30	15.938,70
T	**Electric traction fixed installations-OCS: Zednik-Naumovicevo / Stabilna postrojenja električna vuče - KM: Žednik - Naumovićevo**										
T-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	84.486	168.972	1,90	160.523,40	2,00	168.972,00	0,10	8.448,60
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	19.828	39.656	1,90	37.673,20	2,00	39.656,00	0,10	1.982,80
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	14.714	29.428	0,00	0,00	1,00	14.714,00	1,00	14.714,00
8	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	28.693	57.386	0,60	17.215,80	1,00	28.693,00	0,40	11.477,20
10	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	258.551	517.102	0,00	0,00	1,00	258.551,00	1,00	258.551,00
T-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	51.674	103.348	0,50	25.837,00	0,90	46.506,60	0,40	20.669,60

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
U	**Electric traction fixed installations-OCS: Naumovicevo / Stabilna postrojenja električna vuče - KM: Naumovićevo**										
U-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	82.303	164.606	1,62	133.330,86	2,00	164.606,00	0,38	31.275,14
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	21.384	42.768	1,60	34.214,40	2,00	42.768,00	0,40	8.553,60
V	**Electric traction fixed installations-OCS: Naumovicevo-- Subotica passenger / Stabilna postrojenja električna vuče - KM: Naumovićevo - Subotica putnička**										
V-2	**Civil works / Građevinski radovi**										
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	443.112	886.224	1,40	620.356,80	1,60	708.979,20	0,20	88.622,40
W	**Electric traction fixed installations-OCS: Subotica freight / Stabilna postrojenja električna vuče - KM: Subotica teretna**										
W-2	**Civil works / Građevinski radovi**										
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	67.162	134.324	1,20	80.594,40	1,40	94.026,80	0,20	13.432,40
X	**Electric traction fixed installations-OCS: Subotica passenger / Stabilna postrojenja električna vuče - KM: Subotica putnička**										
X-2	**Civil works / Građevinski radovi**										
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	367.412	734.824	1,20	440.894,40	1,40	514.376,80	0,20	73.482,40

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Y	**Electric traction fixed installations-OCS: Subotica passenger - State border / Stabilna postrojenja električna vuče - OK Subotica putnička - Državna granica**										
Y-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	164.743	329.486	1,46	240.524,78	1,76	289.947,68	0,30	49.422,90
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	28.116	56.232	1,46	41.049,36	1,76	49.484,16	0,30	8.434,80
Y-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	63.364	126.728	1,60	101.382,40	1,80	114.055,20	0,20	12.672,80
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	23.133	46.266	1,60	37.012,80	1,80	41.639,40	0,20	4.626,60
Summary / Ukupno (USD)					**80.679.702**		**55.140.522,06**		**58.344.214,51**		**3.203.692,45**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum :

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 27.03.2024.

Branimir A. Stefanović
mast. inž. grad.
br. licence: 441M40921

Коста Р. Кариклић
дипл. грађ. инж.
лиценца ИКС број 441M-539-21